

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)  
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS**

**As of June 15, 2026**

| Program/ Project Title                        | Implementing Agency | Implementation Schedule |                       | Sector | Fund Source | Funding Agency | Total Program/Project Cost (PHP) | Financial Status (in PHP exact figures) |              |             |               |                     |                     |
|-----------------------------------------------|---------------------|-------------------------|-----------------------|--------|-------------|----------------|----------------------------------|-----------------------------------------|--------------|-------------|---------------|---------------------|---------------------|
|                                               |                     | Start Date (mm-dd-yyyy) | End Date (mm-dd-yyyy) |        |             |                |                                  | Appropriations                          | Allotment    | Obligations | Disbursements | Funding Support (%) | Fund Utilizatic (%) |
| Construction of Brgy. Road at Brgy, Sangoutan | LGU- San Vicente    | 11/25/2025              | 02/13/2026            |        | Others      | DILG           | 3,000,000.00                     | 3,000,000.00                            | 3,000,000.00 | 2994751.58  | 2994751.58    |                     | 99.825052           |

| Physical Accomplishment |                         |          | Employment Generated |   | Remarks |
|-------------------------|-------------------------|----------|----------------------|---|---------|
| Target OWPA to date (%) | Actual OWPA to date (%) | Slippage | M                    | F |         |
| 100%                    | 100%                    | 0        | 20                   | 3 |         |

Submitted by:

  
**FRANCO B. FRANCISCO, EnP**  
 MPDC/MPMC Secretariat  
 Date 6/15/2026

Approved by:

  
**HON. EDGAR T. CATARONGAN, JR.**  
 Municipal Mayor  
 Date \_\_\_\_\_