



Republic of the Philippines
Province of Northern Samar
MUNICIPALITY OF SILVINO LUBOS
-oOo-

LOCAL PROJECT MONITORING COMMITTEE

The Summer Capital of Northern Samar

MINUTES OF MEETING

LPMC MEETING 1st QUARTER OF 2026

Date: February 12, 2025

Time: 11:00 A.M.

Venue: Executive Conference Room, Silvino Lubos, Northern Samar

I. Call to Order

The meeting was called to order by Melvin A. Jarito at 11:05 AM.

II. Roll Call

Majority of the members were present.

III. Approval of the Agenda

The proposed agenda was presented and approved by the body as moved by Engr. Provo D. Siervo and seconded by Engr. Lorenzo M. Pinca.

IV. Approval of the Previous Minutes of Meetings

The Previous Minutes of Meetings was approved by the by the body through the motion from Engr. Jeffrey J. Surio and seconded by Mario B. Surio.

V. Agenda

Engr. Jeffrey J. Surio presented the physical accomplishment as of 4th quarter of 2025 under the Support to Barangay Development Project FY 202 Additional Funding amounting to ₱5 million worth of projects implemented in the following eleven (11) barangays:

PROJECT TITLE	LOCATION	PHYSICAL ACCOMPLISHMENT (%)
Construction of One-Storey School Building at Brgy. Cagda-o	Brgy. Cagda-o, Silvino Lubos, N. Samar	51%
Construction of One-Storey School Building at Brgy. Camaya-an	Brgy. Camaya-an, Silvino Lubos, N. Samar	54%
Construction of One-Storey School Building at Brgy. Gebolwangan	Brgy. Gebolwangan, Silvino Lubos, N. Samar	54%
Construction of One-Storey School Building at Brgy. Montalban	Brgy. Montalban, Silvino Lubos, N. Samar	53%

Construction of Health Station at Brgy. Camanggaran	Brgy. Camanggaran, Silvino Lubos, N. Samar	49%
Construction of Health Station at Brgy. Deit de Turag	Brgy. Deit de Turag, Silvino Lubos, N. Samar	42%
Construction of Health Station at Brgy. Gusaran	Brgy. Gusaran, Silvino Lubos, N. Samar	51%
Construction of Health Station at Brgy. San Isidro	Brgy. San Isidro, Silvino Lubos, N. Samar	49%
Construction of Level II Potable Water Supply System at Brgy. Deit de Suba	Brgy. Deit de Suba, Silvino Lubos, N. Samar	100%
Construction of Farm-to-Market Road at Brgy. Geparayan de Turag	Brgy. Geparayan de Turag, Silvino Lubos, N. Samar	72%
Concreting of Farm-to-Market Road at Brgy. Senonogan de Tubang	Brgy. Senonogan de Tubang, Silvino Lubos, N. Samar	67%

According to Engr. Surio's report, the implementation of the said project is still on-going and the physical accomplishment is delayed.

The committee noted that the Support to Barangay Development Program (SBDP) projects are still far from completion based on the latest report. Most of the projects are still ongoing and some works have not yet been finished due to delays and other implementation concerns. The committee advised the concerned offices to closely monitor the projects and take necessary actions to speed up the completion of the remaining works.


VI. Adjournment

There being no further matters to discuss, the meeting was adjourned at 11:50 AM.

Prepared by:


ENGR. PROVO D. SIERVO, JR.
 LPMC Secretariat Head

Attested by:


MELVIN A. JARITO
 LPMC Chairperson