


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of One-Storey School Building at Brgy. Cagda-o	Project implementation is delayed with 49% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Cagda-o, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2026	MEO	Contractor to submit catch up plan
Construction of One-Storey School Building at Brgy. Camaya-an	Project implementation is delayed with 46% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Camaya-an, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2027	MEO	Contractor to submit catch up plan
Construction of One-Storey School Building at Brgy. Gebolwangan	Project implementation is delayed with 46% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Gebolwangan, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2028	MEO	Contractor to submit catch up plan
Construction of One-Storey School Building at Brgy. Montalban	Project implementation is delayed with 47% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Montalban, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2029	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. Camanggaran	Project implementation is delayed with 51% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Camanggaran, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2030	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. Deit de Turag	Project implementation is delayed with 58% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Deit de Turag, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2031	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. Gusaran	Project implementation is delayed with 49% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Gusaran, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2032	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. San Isidro	Project implementation is delayed with 51% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. San Isidro, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2033	MEO	Contractor to submit catch up plan
Construction of Farm-to-Market Road at Brgy. Geparayan de Turag	Project implementation is delayed with 28% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Geparayan, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2034	MEO	Contractor to submit catch up plan
Concreting of Farm-to-Market Road at Brgy. Senonogan de Tubang	Project implementation is delayed with 33% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Senonogan de Tubang, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2035	MEO	Contractor to submit catch up plan
Construction of Level II Potable Water Supply System at Brgy. Deit de Suba			Brgy. Deit de Suba, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	February 12, 2036	MEO	

Submitted by:	 MELVIN A. JARITO	Approved by:	 LEO L. JARITO
Designation/Office:	LPMC Chairperson / SB Member		Local Chief Executive
Date:	Thursday, 19 March 2026	Date:	Thursday, 19 March 2026