


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of One-Storey School Building at Brgy. Cagda-o	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. Cagda-o, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of One-Storey School Building at Brgy. Camaya-an	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. Camaya-an, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of One-Storey School Building at Brgy. Gebolwangan	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. Gebolwangan, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of One-Storey School Building at Brgy. Montalban	Project implementation is delayed with 30.82% slippage, due to insufficient manpower and equipment by the contractor	Performance of Contractors/Consultants	Brgy. Montalban, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. Camanggagan	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. Camanggagan, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. Deit de Turag	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. Deit de Turag, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. Gusaran	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. Gusaran, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of Health Station at Brgy. San Isidro	Project implementation is delayed with 10% slippage, due to the delivery of amenities	Performance of Contractors/Consultants	Brgy. San Isidro, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of Farm-to-Market Road at Brgy. Geparayan de Turag			Brgy. Geparayan de Turag, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	
Concreting of Farm-to-Market Road at Brgy. Senonogan de Tubang	Project implementation is delayed with 8.5% slippage, due to insufficient manpower and equipment by the contractor.	Performance of Contractors/Consultants	Brgy. Senonogan de Tubang, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	Contractor to submit catch up plan
Construction of Level II Potable Water Supply System at Brgy. Deit de Suba			Brgy. Deit de Suba, Silvino Lubos, Northern Samar	LGU-Silvino Lubos	June 16, 2026	MEO	

Submitted by:	 MELVIN A. JARITO	Approved by:	 LEO L. JARITO
Designation/Office:	LPMC Chairperson / SB Member		Local Chief Executive
Date:	Tuesday, 30 June 2026	Date:	Tuesday, 30 June 2026