



Republic of the Philippines
Province of Northern Samar
MUNICIPALITY OF SILVINO LUBOS
-oOo-

LOCAL PROJECT MONITORING COMMITTEE

The Summer Capital of Northern Samar

MINUTES OF MEETING

LPMC MEETING 2nd QUARTER OF 2026

Date: June 16, 2025

Time: 1:00 P.M.

Venue: Executive Conference Room, Silvino Lubos, Northern Samar

I. Call to Order

The meeting was called to order by Melvin A. Jarito at 1:05 PM.

II. Roll Call

Majority of the members were present.

III. Approval of the Agenda

The proposed agenda was presented and approved by the body as moved by Engr. Lorenzo M. Pinca and seconded by Marlon D. Cajosay.

IV. Approval of the Previous Minutes of Meetings

The Previous Minutes of Meetings was approved by the by the body through the motion from Engr. Xandrex B. Tendero and seconded by Melvin A. Jarito.

V. Agenda

Engr. Jeffrey J. Surio presented the physical accomplishment as of 2nd quarter of 2025 under the Support to Barangay Development Project FY 2024 Additional Funding amounting to ₱5 million worth of projects implemented in the following eleven (11) barangays:

PROJECT TITLE	LOCATION	PHYSICAL ACCOMPLISHMENT (%)
Construction of One-Storey School Building at Brgy. Cagda-o	Brgy. Cagda-o, Silvino Lubos, N. Samar	90%
Construction of One-Storey School Building at Brgy. Camaya-an	Brgy. Camaya-an, Silvino Lubos, N. Samar	90%
Construction of One-Storey School Building at Brgy. Gebolwangan	Brgy. Gebolwangan, Silvino Lubos, N. Samar	90%
Construction of One-Storey School Building at Brgy. Montalban	Brgy. Montalban, Silvino Lubos, N. Samar	69.18%

Construction of Health Station at Brgy. Camanggaran	Brgy. Camanggaran, Silvino Lubos, N. Samar	90%
Construction of Health Station at Brgy. Deit de Turag	Brgy. Deit de Turag, Silvino Lubos, N. Samar	90%
Construction of Health Station at Brgy. Gusaran	Brgy. Gusaran, Silvino Lubos, N. Samar	90%
Construction of Health Station at Brgy. San Isidro	Brgy. San Isidro, Silvino Lubos, N. Samar	90%
Construction of Level II Potable Water Supply System at Brgy. Deit de Suba	Brgy. Deit de Suba, Silvino Lubos, N. Samar	100%
Construction of Farm-to-Market Road at Brgy. Geparayan de Turag	Brgy. Geparayan de Turag, Silvino Lubos, N. Samar	100%
Concreting of Farm-to-Market Road at Brgy. Senonogan de Tubang	Brgy. Senonogan de Tubang, Silvino Lubos, N. Samar	91.50%

According to Engr. Surio's report, the implementation of the majority of the projects is still on-going due to the pending delivery of amenities, while some projects are behind schedule in terms of physical accomplishment.

After the presentation and discussion, the Committee acknowledged the report of Engr. Jeffrey J. Surio on the status of the FY 2024 Additional Funding Support to Barangay Development Program (SBDP) projects. The Committee noted that while the majority of the projects are substantially completed, the remaining works are primarily affected by the pending delivery and installation of project amenities, and some projects have experienced delays in physical accomplishment. The Committee directed the Municipal Engineering Office and the concerned project implementers to continue closely monitoring the implementation of the projects, expedite the completion of the remaining works, and ensure that all projects are completed in accordance with the approved plans, specifications, and contract duration. There being no further matters for discussion on the agenda item, the Committee received and noted the report.

VI. Adjournment

There being no further matters to discuss, the meeting was adjourned at 1:50 P.M.

Prepared by:


ENGR. PROVO D. SIERVO, JR.
 LPMC Secretariat Head

Attested by:


MELVIN A. JARITO
 LPMC Chairperson