

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of **March 2026** (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
ALMAGRO																			
Construction of Two Storey Multi-Purpose Hall, Brgy. Lunang II Almagro, Samar	LGU Almagro	10/31/2025	10-Apr-26	General Public Services	Local Development Fund	LGU	2,494,937.60	2,500,000.00	2,221,666.16	2,221,666.16	2,221,666.16	88.8666464	100	0	0	0.00%	7	0	Project still On-going

Submitted by:	MERVYN O. DOCALLOS	Approved by:	HON. CANDIDO O. BONA, JR.
Designation/Office:	Almagro PMC Chairperson		Municipal Mayor
Date:	26-Mar-26	Date:	26-Mar-26