



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March, 2026(Quarterly)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
IMPROVEMENT/ROAD RE-BLOCKING/REHABILITATION OF MUNICIPAL ROADS AT POBLACION, BASEY, SAMAR	Road scaling observed one month after implementation indicating possible workmanship and material quality concerns.	Performance of Contractors/Consultants	Poblacion, Basey, Samar	LGU-BASEY	February 26, 2026	MLGU/BLGU/DPWH	The contractor required to submit necessary request for time extension to the Engineering Office to address project delays
CONSTRUCTION OF SANITARY LANDFILL PHASE 1A	Delayed completion of project due to the unavailability of HDPE Liner & perforated pipe in the locality	Design, Scope, Technical Specifications	So. Gamba, Brgy. Roxas, B.S	LGU-BASEY	February 26, 2026	MLGU/BLGU	The contractor required to submit a request for time extension to the Engineering Office due to material unavailability
Submitted by:	 IVAN KIM T. JALBO, CPA			Approved by:	 MAYOR LUZ CHU-PONFERADO		
Designation/Office:	PMC Chairperson			Designation/Office:	Local Chief Executive		
Date:	March 15, 2026			Date:	March 15, 2026		