

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Construction of (2) two units reservoir	Brgy. Borong, Calbiga, Samar	LGU Calbiga	Site Condition/Availability	* Honeycomb in the concrete structure was observed during site inspection *The project implementation was delayed vis-à-vis target date of completion *There is a slippage of accomplishment as per calendar or schedule days *On going construction	* Coordinate and advise the contractor not to apply plaster over severe honeycomb with ordinary mortar, this hides the defect without restoring structural strength, allowing air and moisture to react steel, which leads to corrosion and potential failure overtime * Advise the contractor for the proper application of water proofing * Use a non-shrink repair mortar or cementation grout rather than a standard wall plaster *Coordinate and advise the contractor to followed on what stated in the plan to avoid to work behind schedule date. *Advised the contractor to expedite project implementation.	LGU Calbiga LPMC	Envolvement of all stakeholders from project conception to implementation and monitoring.
Construction of Tourism Information Assistance Center	Brgy. Panayuran, Calbiga, Samar	LGU Calbiga	Site Condition/Availability	*The project implementation was delayed vis-à-vis target date of completion * There is a slippage of accomplishment as per calendar or schedule days *On going construction	* Advise the contractor for the proper application of water proofing * Use a non-shrink repair mortar or cementation grout rather than a standard wall plaster *Coordinate and advise the contractor to followed on what stated in the plan to avoid to work behind schedule date. *Advise the contractor to expedite project implementation.	LGU Calbiga/LPMC	Envolvement of all stakeholders from project conception to implementation and monitoring.

Submitted by:	 ENGR. JULITO L. ABARQUEZ	Approved by:	 RED L. NACARIO
Designation/Office:	PMC Chairman		Municipal Mayor
Date:	18-Mar-26	Date:	18-Mar-26