


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 12, 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
(a) Widening and Reconcreting of Existing Pavement at Pier 2, Poblacion 01	Municipality of Daram	01/01/2025	04/01/2025	Economic Services	Local Development Fund	LGU-DARAM	3,000,000.00	3,000,000.00	3,000,000.00	2,995,080.81	2,995,080.81	100	99.84	100.00%	100.00%	0.00%	20	0	Completed
b. Installation of concrete pre-cast plank for road side protection and road embankment along Radial road at Poblacion 02	Municipality of Daram	03/01/2025	10/01/2025	Economic Services	Local Development Fund	LGU-DARAM	5,000,000.00	5,000,000.00	5,000,000.00	4,992,141.81	4,992,141.81	100	99.8428362	100.00%	100.00%	0.00%	25	0	Completed
c. Construction of welcome Center at Pier 2 entrance	Municipality of Daram	03/01/2025	10/01/2025	Economic Services	Local Development Fund	LGU-DARAM	2,000,000.00	2,000,000.00	2,000,000.00	1,993,505.56	1,993,505.56	100	99.675278	100.00%	100.00%	0.00%	20	0	Completed
d. Improvement of Mayor Benito Park (Phase IV)	Municipality of Daram	03/01/2025	11/01/2025	Economic Services	Local Development Fund	LGU-DARAM	1,500,000.00	1,500,000.00	1,500,000.00	1,497,185.34	1,497,185.34	100	99.812356	100.00%	100.00%	0.00%	7	3	Completed
Concreting of one lane road portion of Birawan - Astorga Road at (sta. 12+000 to sta. 12+300)	Municipality of Daram	03/01/2025	11/01/2025	Economic Services	Local Development Fund	LGU-DARAM	3,700,000.00	3,700,000.00	3,700,000.00	3,695,703.00	3,695,703.00	100	99.8838649	100.00%	100.00%	0.00%	15	0	Completed
f. Construction of Multi-Purpose Building Phase I (Cost sharing) Pob. 02	Municipality of Daram	03/01/2025	11/01/2026	Economic Services	Local Development Fund	LGU-DARAM	2,000,000.00	2,000,000.00	2,000,000.00	1,994,262.00	1,994,262.00	100	99.7131	100.00%	100.00%	0.00%	12	2	Completed

Submitted by:	 ARNEL R. REAL	Approved by:	 LUCIA LATORRE-ASTORGA
Designation/Office:	PMC Chairperson		Municipal Mayor
Date:	12-Mar-26	Date:	Mar/12/2026