



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 12 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
(a) Widening and Reconcreting of Existing Pavement at Pier 2, Poblacion 01	Poblacion 01	Municipality of Daram	99.84	100.00%	100.00%	0.00%	Project was not completed based on the target dates due to occurrence of rains for a long period of months in 2025	Performance of Contractors/C consultants	Resolved	Municipality of Daram	None due project was completed already during the inspection of the LPMC	Reminding the MEO to monitor the project implementation regularly in order to avoid delays of the project implementation	N	None
b. Installation of concrete pre-cast plank for road side protection and road embankment along Radial road at Poblacion 02	Pob01-Pob02	Municipality of Daram	99.84	100.00%	100.00%	0.00%	Project was not completed based on the target dates due to occurrence of rains for a long period of months in 2025	Performance of Contractors/C consultants	Resolved	Municipality of Daram	None due project was completed already during the inspection of the LPMC	Reminding the MEO to monitor the project implementation regularly in order to avoid delays of the project implementation	N	None
c. Construction of welcome Center at Pier 2 entrance	Poblacion 01	Municipality of Daram	99.68	100.00%	100.00%	0.00%	Project was not completed based on the target dates due to occurrence of rains for a long period of months in 2025	Performance of Contractors/C consultants	Resolved	Municipality of Daram	None due project was completed already during the inspection of the LPMC	Reminding the MEO to monitor the project implementation regularly in order to avoid delays of the project implementation	N	None
d. Improvement of Mayor Benito Park (Phase IV)	Pob 01	Municipality of Daram	99.81	100.00%	100.00%	0.00%	Project was not completed based on the target dates due to occurrence of rains for a long period of months in 2025	Performance of Contractors/C consultants	Resolved	Municipality of Daram	None due project was completed already during the inspection of the LPMC	Reminding the MEO to monitor the project implementation regularly in order to avoid delays of the project implementation	N	None
Concreting of one lane road portion of Birawan -Astorga Road at (sta. 12+000 to sta. 12+300)	Biran-Astorga Section	Municipality of Daram	99.88	100.00%	100.00%	0.00%	Completed bsd on the target date	Performance of Contractors/C consultants	Resolved	Municipality of Daram	None due project was completed already during the inspection of the LPMC	Reminding the MEO to monitor the project implementation regularly in order to avoid delays of the project implementation	N	None
f. Construction of Multi-Purpose Building Phase I (Cost sharing) Pob. 02	Poblacion 02	Municipality of Daram	99.71	100.00%	100.00%	0.00%	Project was not completed based on the target dates due to occurrence of rains for a long period of months in 2025	Performance of Contractors/C consultants	Resolved	Municipality of Daram	None due project was completed already during the inspection of the LPMC	Reminding the MEO to monitor the project implementation regularly in order to avoid delays of the project implementation	N	None

Submitted by:	 ARNEL R. REAL	Approved by:	 LUCIA LATORRE-ASTORGA
Designation/Office:	PMC Chairperson		Municipal Mayor
Date:	12-Mar-26	Date:	Mar/12/2026