

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 2026 (Quarterly)

Program/Project Title	Total Program/ Project Cost (PHP)	Location	Implementing Agency	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
OPENING WITH CONCRETING OF FARM-TO-MARKET ROAD AT BRGY. HINAYAGAN, GANDARA, SAMAR	2,491,113.42	Brgy. Hinayagan	Municipality of Gandara	February 27, 2026	<i>Location:</i> Brgy. Hinayagan, Gandara, Samar <i>Output:</i> ▶ Date Started: February 9, 2026 ▶ Target Completion Date: March 14, 2026 ▶ Cost: PhP 2,491,113.42 ▶ Physical Status: ▶ Financial Status:	There is a stream at the entrance of the barangay that requires the construction of a box culvert to connect the FMR project to the barangay road. The box culvert will be budgeted separately, as it may involve a significant cost and could result in a shorter concrete pavement length.	The project has been found lacking a 40-meter length	The contractor was informed about the issue to conduct rectifications	The contractor and the LGU should proceed with the formal reports. A revision of the plan (as built) or an additional program to fill the length lacking should be considered and taken action.
CONSTRUCTION OF SCHOOL BUILDING AT BRGY. BUAO, GANDARA, SAMAR	2,488,839.28	Brgy. Buao	Municipality of Gandara	February 27, 2027	<i>Location:</i> Brgy. Buao, Gandara, Samar <i>Output:</i> ▶ Date Started: February 9, 2026 ▶ Target Completion Date: April 22, 2026 ▶ Cost: PhP 2,488,839.28 ▶ Physical Status: ▶ Financial Status:	Upon inspection, the PMC noted that certain ongoing construction activities across the project are compliant with the Detailed Engineering Design. Engineering Design on some ongoing constructions all over the project	Lumber, other material scraps, and other trash are observably scattered around the site	The laborers/workers were informed to be cautious about scraps for safety	The contractor should request the employees to always clean and arrange time-to-time.

Submitted by:
 Designation/Office:
 Date:

ENGR. CONSORCIO V. RICALDE, JR.
 Municipal engineer

Approved by:

HON. WARREN T. AGUILAR
 Municipal Mayor