



Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
CONSTRUCTION OF SOLAR POWERED STREET LIGHTS OF SELECTED PRIORITY BRGY. (MALIHAO, POB. 1, POB. 2, RAWIS, SAN JOSE, BINOBUCALAN, CANANO, YABON, CABALAGNAN, LIM AO, DALOSDOSON, BUCALAN & OSMEÑA)	LGU HINABANGAN	December 8, 2025	5/4/2026	General Public Services	LFP	LGU HINABANGAN	12,798,659.63	12,803,664.60	12,803,664.60	0.00	0.00	0	100	100	100	0.00%	10	0	completed
Submitted by:	 HON. ANDY DEL ROSARIO								Approved by:	 HON. CLARITO P. ROSAL									
Designation/Office:	LGU Hinabangan LPMC Chairperson									Municipal Mayor									
Date:	3-Jun-26								Date:	6/3/2026									