

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 19, 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
SITE DEVELOPMENT OF PROPOSED GOVERNMENT CENTER IN BRGY. MADUROTO, MATUGUINAO, SAMAR	Construction activities were delayed due to unfavorable weather conditions, affecting project progress and the quality of some completed works.	Implementation Delay / Environmental and Weather-Related Concern	Brgy. Maduroto, Matuguinao, Samar	Matuguinao, Samar	MAY 28, 2026	LGU Matuguinao, Project Management Office, Contractor, Site Engineer, Concerned Barangay Officials	The contractor committed to immediately rectify weather-affected works, implement necessary mitigation measures, and adjust the work schedule to recover lost time. Regular monitoring and a follow-up inspection will be conducted in July 2026 to assess compliance and project progress.

Submitted by:	 ENGR AGUSTIN R. VERANO III	Approved by:	 HON. ARAN DE LA CRUZ BOLLER
Designation/Office:	Municipal Engineer - OIC		Municipal Mayor
Date:	June 19, 2026	Date:	June 19, 2026