


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
1. Construction of Covered Court in Brgy,. Poblacion 1A - Phase 3	Municipality of Motiong	4/21/2026	8/19/2026	Other Services	20% Dev't Fund	LGU Motiong	4,997,414.30	4,997,414.30	4,997,414.30	1,559,323.62	1,559,323.62	0%	31.20%	31.20%	31.20%	0.00%	15	0	On-going
2. Construction of Covered Court - Sitio Malatugawe	Municipality of Motiong	4/21/2026	7/20/2026	Other Services	20% Dev't Fund	LGU Motiong	2,997,474.80	2,997,474.80	2,997,474.80	1,717,879.30	1,717,879.30	0%	57.31%	57.31%	57.31%	0.00%	12	0	On-going

Submitted by:	 AGUSTIN T. RAMOS JR.	Approved by:	 RENE ANTHONY D. CABAEL
Designation/Office:	Motiong PMC Chairperson		Municipal Mayor
Date:	June 17, 2026	Date:	June 17, 2026