

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
As of March 2026 (1st Quarter)

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Rehabilitation/ Repair of Local Access Road	Avelino Street in Barangay Viejo	LGU-Pagsanghan	Performance of Contractors/Consultants	- During inspection it has been found that NO project billboard installed at the site -Excessive brooming has also been observed on the road surface	- The contractor was instructed to install the required project billboard at the site in accordance with project guidelines. Additionally, the contractor was advised to rectify the excessive brooming on the road surface to ensure it meets the required surface finish and quality standards.	LPMC	Before the implementation of the project, there must be a pre-imprementation meeting to clearly discuss with the winning contractor the requirement to install the project billboard to ensure compliance with transparency and project information guidelines
Rehabilitation/Repair of Local Access Road	Repol Avenue in Barangay Canlapwas	LGU-Pagsanghan	Performance of Contractors/Consultants	- During inspection it has been found that NO project billboard installed at the site	- The contractor was instructed to install the required project billboard at the site in accordance with project guidelines.	LPMC	Before the implementation of the project, there must be a pre-imprementation meeting to clearly discuss with the winning contractor the requirement to install the project billboard to ensure compliance with transparency and project information guidelines

Construction of Multi-purpose Building (Child Development Center)	Brgy. Bangon	LGU-Pagsanghan	Performance of Contractors/Consultants	- Unreadable reference plan	- Inform the engineering office to furnish the contractor with a clear and readable copy of the plan	LPMC	Always ensure that all reference plans and construction drawings are clear, legible, and verified before use to avoid mistakes and maintain project accuracy.
				- Lateral ties were improperly installed. -The hooks did not meet the required 135° bend, which does not comply with standard structural detailing practices	- The contractor was instructed to correct the installation of the lateral ties by rebending or replacing the hooks to meet the required 135° bend, in compliance with standard structural detailing practices.	LPMC	Accurate reinforcement detailing and close monitoring and inspection during installation to maintain structural performance and prevent non-compliance.

							
Submitted by:	HON. HERBERT U. TARRAYO			Approved by:	HON. SED HENDRIX C. TAN		
Designation/Office:	Pagsanghan PMC Chairperson				Municipal Mayor		
Date:	March 12, 2026			Date:	March 12, 2026		