


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 2026 (2nd Quarter)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of Multi-Purpose Building (Child Development Center)	During the inspection conducted by the LPMC in coordination with the PDMU Samar, several unfinished works were observed on-site. The delays were primarily attributed to the lack of water supply caused by the prolonged extreme dry weather condition (huraw), which significantly affected construction activities and reduced overall productivity. In addition, the project experienced a shortage of available workers, further contributing to the slow progress of the remaining construction works. These challenges affected the timely completion of several project components and required close monitoring to ensure that the contractor addresses the pending works accordingly.	Performance of Contractors/Consultants	Brgy. Bangon	LGU-Pagsanghan	April 16, 2026	LGU-Pagsanghan	Prior to the LPMC inspection conducted on April 16, 2026, the contractor submitted a formal request to the Municipal Mayor seeking a sixty (60)-calendar-day extension of the project duration. The request was based on unforeseen site constraints and force majeure circumstances, particularly the prolonged extreme dry weather conditions (huraw) that adversely affected project implementation. Considering the contractor's request and the circumstances presented, the committee, headed by LPMC Chairperson Hon. Herbert U. Tarrayo, resolved to grant the contractor an opportunity to rectify and address the deficiencies and issues identified during the inspection.

Rehabilitation / Repair of Local Access Road	- The repeated absence of project billboards and minor issues with drainage canal measurements is due to limited understanding of compliance requirements, coordination challenges among project stakeholders, and delays in addressing previously identified concerns.	Performance of Contractors/Consultants	Lucero Avenue in Brgy. Canlapwas	LGU-Pagsanghan	April 16, 2026	LGU-Pagsanghan	The contractor agreed to immediately install the required project billboard and address the minor lacking measurements of the drainage canal during talks with the contractor and LPMC member
--	---	--	----------------------------------	----------------	----------------	----------------	---

Submitted by:	 HON. HERBERT U. TARRAYO	Approved by:	 HON. SED HENDRIX C. TAN
Designation/Office:	Pagsanghan PMC Chairperson		Municipal Mayor
Date:	June 02, 2026	Date:	June 02, 2026