


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
As of June 2026 (2nd Quarter)

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Construction of Multi-Purpose Building (Child Development Center)	Brgy. Bangon	LGU-Pagsanghan	Performance of Contractors/Consultants	During the inspection conducted by the LPMC in coordination with the PDMU Samar, several unfinished works were observed on-site. The delays were primarily attributed to the lack of water supply caused by the prolonged extreme dry weather condition (huraw), which significantly affected construction activities and reduced overall productivity. In addition, the project experienced a shortage of available workers, further contributing to the slow progress of the remaining construction works. These challenges affected the timely completion of several project components and required close monitoring to ensure that the contractor addresses the pending works accordingly.	- Upon inspection, the LPMC immediately called the contractor's attention and instructed them to promptly address the identified deficiencies, including the installation of the base plate and steel reinforcement bars, repair of honeycombed portions of the columns, completion of the CR tile works, installation of lavatories and toilet bowls, construction of fences and steel matting, and completion of the pantry area of the project.	LPMC	Through regular joint monitoring and close coordination with concerned stakeholders, the Committee was able to promptly identify and address project deficiencies. Despite challenges such as adverse weather conditions and labor shortages, proactive monitoring and timely communication with the contractor contributed to improved project implementation and facilitated the completion of the remaining works.

Rehabilitation / Repair of Local Access Road	Lucero Avenue in Brgy. Canlapwas	LGU-Pagsanghan	Performance of Contractors/Consultants	- The repeated absence of project billboards and minor issues with drainage canal measurements is due to limited understanding of compliance requirements, coordination challenges among project stakeholders, and delays in addressing previously identified concerns.	The contractor has been advised to install the billboard immediately; and address the lacking measurements of drainage canal that has been noticed by the team	LPMC	The Committee learned that regular project monitoring is important in ensuring compliance with project requirements and standards. Through timely feedback and close coordination with the contractor, identified issues were immediately addressed, helping strengthen accountability and improve the overall quality of project implementation.
 HON. HERBERT U. TARRAYO Pagsanghan PMC Chairperson  HON. SED HENDRIX C. TAN Municipal Mayor							
Submitted by:				Approved by:			
Designation/Office:							
Date:	June 02, 2026			Date:	June 02, 2026		