





REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of June 2026

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of 2-Storey Multi-purpose Building/Evacuation Center at Brgy. Tenani, Paranas, Samar	7,096,684.86	Brgy. Tenani, Paranas, Samar	LGU-Paranas	June 3, 2026	<i>Location: Brgy. Tenani, Paranas, Samar</i> <i>Output:</i> ► Date Started: 10-13-2025 ► Target Completion Date: 07-01-2026 ► Cost: PHP 7,096,684.86 ► Physical Status: 70% ► Financial Status: 19.45%	The project was found to be progressing in accordance with the approved plans, specifications, and implementation schedule. No major issues or concerns were observed during the quarterly inspection.	Minor concern noted on the design and elevation of the ramp. The ramp slope was observed to potentially require verification to ensure compliance with SGLG minimum accessibility standards. This is considered a minor adjustment only and not a major structural issue.	- Site inspection and validation were conducted by the monitoring team. Concern on ramp elevation was raised during inspection. - Engineering team (Engr. Mahinay, Engr. Labrague, and staff) discussed and agreed to verify compliance with SGLG ramp slope requirements. - Recommendation was made to consider adding a landing area and a 4-inch curb on both sides of the ramp for safety. - Construction was confirmed to be ongoing, allowing for immediate correction if necessary.	- Engineering Office to verify actual ramp slope and ensure compliance with SGLG standards. - Contractor to adjust/rectify ramp design if found non-compliant. - Consider incorporation of landing area if required by accessibility standards. - Install 4-inch curb on both sides of the ramp for safety compliance. - Continue regular monitoring until project completion.
Construction of 2-Storey Multi-purpose Building/Evacuation Center at Brgy. Concepcion, Paranas, Samar	6,991,996.71	Brgy. Concepcion, Paranas, Samar	LGU-Paranas	June 3, 2027	<i>Location: Brgy. Concepcion Paranas, Samar</i> <i>Output:</i> ► Date Started: 05-11-2026 ► Target Completion Date: 02-05-2027 ► Cost: PHP 16,991,996.71 ► Physical Status: 15% ► Financial Status:	The project was implemented in accordance to the plans and specifications	Observed works are in accordance with project specifications.	Site inspection and validation were conducted by the monitoring team.	Continue regular monitoring until project completion.

Submitted by:	 MR. ANTONIO D. SALAZAR	Approved by:	 HON. ELVIRA U. BABALCON
Designation/Office:	Paranas PMC Chairperson	Designation/Office:	Municipal Mayor
Date:	June 8, 2026	Date:	June 8, 2026