




**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)**  
**PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED**  
**As of September 2026**

| Program/Project Title                                                                                                            | Issue Details                                                                                                                                                                                                                                                 | Issue Typology                             | Location                         | IA                      | Date of Meeting   | Concerned Agencies                                                                                      | Agreements Reached                                                                                                                                                                                                                                                                                                                                                                      |
|----------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|----------------------------------|-------------------------|-------------------|---------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Construction of 2-Storey Multi-purpose Building/Evacuation Center at Brgy. Concepcion, Paranas, Samar                            | Some stirrup hooks in the beam reinforcement were observed to be improperly bent in relation to the required hook detail. It was also observed that some workers were not wearing the required Personal Protective Equipment (PPE) while working at the site. | Others                                     | Brgy. Concepcion, Paranas, Samar | Municipality of Paranas | September 7, 2026 | Municipality of Paranas, LPMC, DILG, Engineering Office, Planning Office, Inspectorate Team, Contractor | The Engineering Office, in coordination with the Planning Office, shall verify the concerned reinforcement works and ensure that necessary corrections are made in accordance with the approved plans and specifications. The contractor shall also be reminded to strictly observe proper PPE and safety measures. The actions taken shall be checked during the next site inspection. |
| Construction of Climate Resilient Eco-bricks Learning Hub with Provision of Renewable Energy at Brgy. Concepcion, Paranas, Samar | The area at the back of the school building, particularly along the riverbank, was identified as suitable for tree planting to help prevent soil erosion.                                                                                                     | Sustainability, Operations and Maintenance | Brgy. Concepcion, Paranas, Samar | Municipality of Paranas | September 7, 2028 | Municipality of Paranas, LPMC, Barangay Officials, Municipal Agriculture Office                         | The matter shall be formally addressed through a resolution. A copy shall be provided to the Municipal Agriculture Office to request available tree seedlings suitable for the area. The Barangay officials shall also be encouraged to coordinate with the Municipal Agriculture Office and include tree planting in their weekly Pintakasi activities.                                |

|                                                                                                 |                                                                                                                                                                                           |        |                                                   |                         |                   |                                                                     |                                                                                                                                                                                                                                                                                                |
|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|---------------------------------------------------|-------------------------|-------------------|---------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Construction of Multi-Purpose Civic Center at Sitio Cantipon, Brgy. Casandig II, Paranas, Samar | Rust was observed on some portions of the roof trusses. One angle bar was also observed to have an improperly secured weld.                                                               | Others | Sitio Cantipon, Brgy. Casandig II, Paranas, Samar | Municipality of Paranas | September 7, 2029 | Municipality of Paranas, LPMC, DILG, Engineering Office, Contractor | The affected roof trusses shall be treated with rust converter or anti-rust paint. The improperly welded angle bar shall be checked and properly secured. The corrective measures shall be monitored during the succeeding site inspection.                                                    |
| Improvement of Multi-Purpose Civic Center at Brgy. Cantao-an, Paranas, Samar                    | Visible cracks were observed on the floor of the basketball court. The cracks may be addressed through the application of concrete epoxy to the affected areas to prevent further damage. | Others | Brgy. Cantao-an, Paranas, Samar                   | Municipality of Paranas | September 7, 2030 | Municipality of Paranas, LPMC, DILG, Engineering Office, Contractor | The affected areas shall be checked and properly treated using concrete epoxy or an appropriate repair material. The repair shall be properly undertaken to ensure the safety and continued use of the basketball court. The concern shall be monitored during the succeeding site inspection. |

|                     |                                                                                                                    |              |                                                                                                                       |
|---------------------|--------------------------------------------------------------------------------------------------------------------|--------------|-----------------------------------------------------------------------------------------------------------------------|
| Submitted by:       | <br><b>MR. ANTONIO D. SALAZAR</b> | Approved by: | <br><b>HON. ELVIRA U. BABALCON</b> |
| Designation/Office: | Paranas PMC Chairperson                                                                                            |              | Municipal Mayor                                                                                                       |
| Date:               | June 8, 2026                                                                                                       | Date:        | June 8, 2026                                                                                                          |