

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of JUNE 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
CONSTRUCTION OF BRGY.MANAING STEEL BRIDGE	BRGY. MANAING PINABACDAO SAMAR	LGU PINABACDAO	0.00	85.00%	100.00%	(+) 15.00%	Ahead of completion date.	Site Condition/Avail ability	CURRENT	MUNICIPAL ENGINEERING OFFICE	The findings were presented to the Municipal Development Council (MDC) for information .	Ensure proper maintenance and completion of financial documentation.	N	NONE
CONSTRUCTION OF BRGY.CATIGAWAN FMR	BRGY. CATIGAWAN PINABACDAO SAMAR	LGU PINABACDAO	0.00	88.00%	86.50%	(-) 1.50%	Non-compliance with required project signage (billboard) during inspection .Furthermore, although the project remained ongoing, no construction activities were observed during the inspection.	Site Condition/Avail ability	CURRENT	MUNICIPAL ENGINEERING OFFICE	The findings were presented to the Municipal Development Council (MDC) for information and appropriate action.	Continue monitoring to ensure timely completion of the remaining works.	N	NONE
CONSTRUCTION OF BRGY.SAN ISIDRO FMR	BRGY.SAN ISIDRO PINABACDAO SAMAR	LGU PINABACDAO	0.00	90.00%	90.00%	0.00%	While the project was still under implementation, no active construction activities were observed during the inspection.	Site Condition/Avail ability	CURRENT	MUNICIPAL ENGINEERING OFFICE	The findings were presented to the Municipal Development Council (MDC) for information and appropriate action.	Ensure proper maintenance and completion of financial documentation.	N	NONE

Submitted by:	VON JORDAN E. DE FUERZO	Approved by:	HON. VIANNERY D. MABAG
Designation/Office:	LPMC CHAIRMAN		MUNICIPAL MAYOR
Date:	June 20, 2026	Date:	June 20, 2026