

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026 (Quarterly)

Implementation Schedule				Financial Status (in PHP exact figures)										Physical Accomplishment			Employment Generated		Remarks
Program/Project Title	Implementing Agency	Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)	Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OOWPA to date (%)	Actual OOWPA to date (%)	Slippage	M	F	
Upgrading of Level II to Level II Water Supply System	LGU	February 27, 2025	August 26, 2025	Social Services	LFP	DILG	₱ 13,304,693.88	₱ 13,304,693.88	₱ 13,304,693.88	₱ 13,304,693.88	₱ 13,304,693.88		100%	100%	100%	0.00%			
												0	0			0.00%			
												0	0			0.00%			

Submitted by:	IVY LORRAGA	Approved by:	LEONCIO W. DE GUIA
Designation/Office:	Municipal Stakeholder Inspection Team [Member]		Municipal Mayor
Date:	18-Mar-26	Date:	18-Mar-26