



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employee Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Multi-Purpose Hall @ Brgy. Bokiggan	Municipality of Sta. Rita	February 20, 2026	May 21, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	12	0	Completed
Construction of Health Center @ Brgy. Cabunga-an	Municipality of Sta. Rita	February 23, 2026	May 24, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	80.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall / Day Care Center @ So. Tomandog, Brgy. Salvacion	Municipality of Sta. Rita	February 23, 2026	May 24, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall / Day Care Center @ Brgy. Binanalan	Municipality of Sta. Rita	February 20, 2026	May 21, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall @ Brgy. San Juan	Municipality of Sta. Rita	February 2, 2026	April 3, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall @ Brgy. San Pascual	Municipality of Sta. Rita	February 23, 2026	May 24, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	80.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall @ Brgy. Union	Municipality of Sta. Rita	February 20, 2026	May 21, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	12	0	Completed
Continuation of Bridge/ Wharf @ Brgy. Tagacay	Municipality of Sta. Rita	March 6, 2026	May 20, 2026	Economic Services	Local Development Fund	LGU	5,000,000.00	5,000,000.00	5,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	15	1	Completed

Submitted by:	 ENGR. RUEL T. DUALLO, ENP	Approved by:	 HON. JASCHA MAE R. TIUA
Designation/Office:	MPDC		Municipal Mayor
Date:		Date:	