



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employee Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Covered Court @ So. Canunay, Brgy. Rosal	Municipality of Sta. Rita	February 2, 2026	April 3, 2026	Economic Services	Local Development Fund	LGU	5,000,000.00	5,000,000.00	5,000,000.00	0.00	0.00	0	0.00	100.00%	100.00%	0.00%	15	0	Completed
Construction of Multi-Purpose Hall @ Brgy. Bokinggan	Municipality of Sta. Rita	February 20, 2026	May 19, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1,990,037.38	1,990,037.38	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Health Center @ Brgy. Cabunga-an	Municipality of Sta. Rita	February 23, 2026	May 21, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1,991,934.49	1,991,934.49	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Health Center @ Brgy. Igang-Igang	Municipality of Sta. Rita	February 25, 2026	May 25, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1990037.38	0.00	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall / Day Care Center @ So. Tomandog, Brgy. Salvacion	Municipality of Sta. Rita	February 23, 2026	May 21, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1991934.49	1991934.49	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall / Day Care Center @ Brgy. Binanalán	Municipality of Sta. Rita	February 25, 2026	May 19, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1990037.38	1990037.38	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall @ Brgy. San Juan	Municipality of Sta. Rita	February 2, 2026	March 9, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1990037.38	1990037.38	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall @ Brgy. San Pascual	Municipality of Sta. Rita	February 23, 2026	April 20, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1991934.49	1991934.49	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Construction of Multi-Purpose Hall @ Brgy. Union	Municipality of Sta. Rita	February 25, 2026	May 21, 2026	Economic Services	Local Development Fund	LGU	2,000,000.00	2,000,000.00	2,000,000.00	1990037.38	1990037.38	0	100%	100.00%	100.00%	0.00%	12	0	Completed
Continuation of Bridge/ Wharf @ Brgy. Tagacay	Municipality of Sta. Rita	March 6, 2026	May 18, 2026	Economic Services	Local Development Fund	LGU	5,000,000.00	5,000,000.00	5,000,000.00	4994945.19	4994945.19	0	100%	100.00%	100.00%	0.00%	15	1	Completed

Submitted by:	 ENGR. RUEL T. DUALLO, ENP	Approved by:	 HON. JASCHA MAE R. TIÚ
Designation/Office:	MPDC		Municipal Mayor
Date:		Date:	