


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Const. of Multi Purpose Building(Bgry. Corocawayan)	Municipality of Sto. Niño	27-Feb-26	19-May-26	Social Services	Local Development Fund	LGU	1,000,000.00	1,000,000.00	1,000,000.00	999,978.09	0.00	100	0	15.00%	25.00%	10.00%	8	2	on going
Const. of Multi Purpose Building(Bgry. Takut) Phase 1	Municipality of Sto. Niño	18-Mar-26	24-Jun-26	Economic Services	Local Development Fund	LGU	1,900,000.00	1,900,000.00	1,900,000.00	1,899,951.14	0.00	100	0	10.00%	15.00%	5.00%	12	2	on going
Upgrading/Concreting of Local Roads	Municipality of Sto. Niño	07-Mar-26	07-Aug-26	Economic Services	Local Development Fund	LGU	3,717,000.00	3,717,000.00	3,717,000.00	3,711,516.70	0.00	100	0	10.00%	20.00%	10.00%	25	5	on going
												0	0			0.00%			
												0	0			0.00%			

Submitted by:	 GLORIA P. SALVADOR	Approved by:	 HON. MARINELL A. APOLONIO
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	March 19, 2024	Date:	March 19, 2024