



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Const. of Slope Protection (So. Langoyun, Brgy. Ilo)	Municipality of Sto. Niño	17-Nov-25	20-Feb-26	Economic Services	Others	LGU	3,663,251.61	3,664,000.00	3,664,000.00	3,646,243.53	3,646,243.53	100	99.52	100.00%	100.00%	0.00%	10	2	completed
Const. of Slope Protection (So. Manhudag, Brgy. Ilo)	Municipality of Sto. Niño	17-Nov-25	28-Jan-26	Economic Services	Others	LGU	3,363,718.17	3,664,000.00	3,664,000.00	3,353,426.14	3,353,426.14	100	91.52	100.00%	100.00%	0.00%	10	2	completed
Upgrading/Concreting of Local Roads	Municipality of Sto. Niño	09-Mar-26	23-Apr-26	Economic Services	Others	LGU	3,717,000.00	3,717,000.00	3,717,000.00	3,711,516.70	3,711,516.70	100	99.85	100.00%	100.00%	0.00%	25	5	completed
												0	0			0.00%			
												0	0			0.00%			

Submitted by:	 GLORIA P. SALVADOR	Approved by:	 HON. MARINELL A. APOLONIO
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	June 18, 2026	Date:	June 18, 2026