


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 15, 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Concreting of Farm to Market Road at Brgy. Pangpang	Municipality of Villareal	February 16, 2026	May 30, 2026	Economic Services	LFP	LGU VILLAR EAL	2,500,000.00	2,500,000.00	2,500,000.00	0	0	100%	0.00%	100%	100%	0%	0	0	COMPLETED
Construction of Health Station at Brgy. Sta. Rosa.	Municipality of Villareal	March 23, 2026	September 16, 2026	Social Services	LFP	LGU VILLAR EAL	2,500,000.00	2,500,000.00	2,500,000.00	0	0	100%	0.00%	55%	90%	35%	10	5	ON GOING
Construction of Motorpool	Municipality of Villareal	January 26, 2026	May 08, 2026	Economic Services	Local Development Fund	LGU VILLAR EAL	5,000,000.00	5,000,000.00	5,000,000.00	0	0	100%	0.00%	100%	90%	-10%	8	0	ON GOING

Submitted by:	 MARLYN E. MATIAS	Approved by:	 HON. MARILOU R. LATORRE
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	JUNE 15, 2026	Date:	JUNE 15, 2026