


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026


MAASIN CITY

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
SUPPLY, DELIVERY and INSTALLATION of CLOSED CIRCUIT TELEVISION (CCTV)	BRGY. MAMBAJAO, ABGAO, TUNGA-TUNGA, TAGNIPA, COMBADO, MAASIN CITY	CITY OF MAASIN	0%	100	60	-40	• High negative slippage signifying delay in project implementation • Due to the weather condition as a major factor of project delay.	Performance of Contractors/Consultants	Current	Municipal Engineering Office (MEO); XYZ Construction	The LPMC facilitated a meeting with the MEO and contractor to thresh out the issues. The LPMC demanded the contractor to submit a catch up plan.	Contractor to submit a catch up plan	N	None
						0								
						0								
						0								
						0								
						0								
						0								
						0								
						0								

Prepared by:

FATIMA T. BERNALES
PMC Ass. Secretariat
CPDO Staff

Reviewed by:

ENGR. EUFEMIA S. QUIRONG, SO2
PMC Secretariat
ENGINEER II - City Planning and Development Coordinator


Approved By:

DARYL MERON
PMC Chairperson
Vice President - Liga ng mga Punong Barangay

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 2026


PMC: MAASIN CITY

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Installation of Closed Circuit Television (CCTV)	2,000,000.00	Various Barangays	Maasin City	02/13/2026	► Date Started: 02/07/2026 ► Completion Date: 03/10/2026 ► Cost: ₱2,000,000.00 ► Physical Status: Ongoing at 60% ► Financial Status: 100%	the project delay	Due to the weather condition the project will delayed	The LPMC demanded the contractor to submit a weather report.	Contractor to submit a weather report


Prepared by:


FATIMA T. BERNALES
 PMC Ass. Secretariat
 CPDO Staff

Submitted by:


ENGR. EUFEMIA S. QUIRONG, SO2
 PMC Secretariat
 ENGINEER II - City Planning and Development Coordinator

Approved by:


DARYL MERCADO COSTILLAS
 PMC Chairperson
 Vice President - Liga ng mga Punong Barangay

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March 2026

CITY OF MAASIN


[illegible]

Prepared by:

FATIMA T. BERNALES
PMC Ass. Secretariat
CPDO Staff

Noted by: 
ENGR. EUFEMIA S. QUIRONG, SO2
PMC Head Secretariat
ENGINEER II - City Planning and Development Coordinator

Approved By:


DARYL MERCADO HOSTILLAS
PMC Chairperson
Vice President, Liga ng mga Punong Barangay

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
RPMC AND RDC RESOLUTIONS RELATED TO IMPLEMENTATION OF THE RPMES
Resolutions Passed in 2026

PMC: Maasin City

Resolution Number	Resolution Title	Date Approved	Resolution	Link to the Resolution
001, Series of 2026	A RESOLUTION APPROVING THE PRIORITIZATION OF ELEVEN (11) UNIMPLEMENTED PROJECTS ORIGINALLY SCHEDULED FOR THE YEAR 2025 TO BE INCLUDED AS PRIORITY PROJECTS FOR THE YEAR 2026	February 13, 2026	As stated in the title	https://drive.google.com/drive/folders/1QNwn9ZE7LUkytsWF7ZIfCp8gCgwenCrP


Prepared by:


FATIMA T. BERNALES
PMC Ass. Secretariat
CPDO Staff

Reviewed by:


ENGR. EUFEMIA S. QUIRONG, SO2
PMC Head Secretariat
ENGINEER II - City Planning and Development Coordinator


Approved By:



DARYL MERCADO, HOSTILLAS
PMC Chairperson
Vice President - Liga ng mga Punong Barangay


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
As of March 2024

PMC: MAASIN CITY

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Action s Taken to	Responsible Entity/Key	Lessons learned and Good
			Nature	Details			
NONE	NONE	NONE	NONE	NONE	NONE	NONE	NONE

Prepared by:

FATIMA T. BERNALES
PMC Ass. Secretariat
CPDO Staff

Submitted by:

ENGR. EUFEMIA S. QUIRONG, SO2
PMC Secretariat
ENGINEER II - City Planning and Development Coordinator

Approved by:

DARYL MERCADO OSTILLAS
PMC Chairperson
Vice President - Liga ng mga Punong Barangay


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of First Quarter 2026

PMC: MAASIN CITY


[illegible]

Procurement of Water Pipes	OCE			ECON. DEV.	20% DF	MAASIN LGU		5,000,000.00										
Construction of Weigh Bridge at SLF, Barangay Libhu	OCENR O			ENVI. DEV.	20% DF	MAASIN LGU		5,000,000.00										

Prepared by:


FATIMA T. BERNALES
PMC Ass. Secretariat
CPDO Staff

Reviewed by:


ENGR. EUFEMIA S. QUIRONG, SO2
PMC Head Secretariat
ENGINEER II - City Planning and Development Coordinator

Approved by:


DARYL MERCADO
PMC Chairperson
Vice President - Liga ng mga Punong Barangay