

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
2nd Quarter of 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status in PHP exact figures						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Finding Support (%)	Fund Utilization (%)	Target C/WPA to date (%)	Actual C/WPA to date (%)	Slippage	M	F	
Construction of Perimeter fence of Brgy Sports and Recreation Court	Mayor's Office	15-Mar-26	12-Apr-26	General Public Services	Others	LGU	499,449.00	300,000.00	500,000.00	0	0	0	0	100%	100%	0	4	22 NONE	
Submitted by:  NORRIEL M. TABASA										Approved by:  ALFREDON LUNA JR									
Designation/Office: MPDO-Designate										Municipal Mayor									
Date: 07/02/2026										Date: 07/02/2026									