

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM
KEY LESSONS LEARNED FROM ISSUES RESOLVED AT THE LPMC LEVEL
1st Quarter 2026

Program/ Project Title	Project Location	Proponent/ Implementing Agency	Problem/Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entities/Key Actors and their Specific Assistance	Lessons Learned and Good Practices that could be Shared to the NPMC/Other PMCs**
			Nature	Details			
Various Infrastructure Projects (CY 2022 Carry-over and Priority Development Fund Projects)	Municipality of Can-avid (Various Barangays)	Municipal Government of Can-avid (Engineering Office, MPDC, BAC)	Implementation Delay	Delayed implementation of CY 2022 and priority projects due to incomplete technical documents (POW, DCE, Technical Specs), project discontinuance, and late issuance/submission of NTP.	Directed immediate completion and updating of POW, DCE, and Technical Specifications • Required BAC to submit all NTPs to LPMC • Fast-tracking and mobilization of delayed projects • Monthly coordination meetings instituted	BAC, Municipal Engineering Office, MPDC, Implementing Offices, DILG	Early completion of technical documents and timely issuance of NTP are critical to avoid delays; strong inter-office coordination ensures faster project implementation.
Infrastructure Projects (Road Rehabilitation, Solar Street Lighting, Development Fund Projects)	Municipality of Can-avid, including Barangay 1	Municipal Engineering Office / LGU Can-avid	Slow Implementation / Monitoring Gaps	Low implementation rate of priority projects; lack of structured monitoring and irregular reporting affecting tracking of project progress.	Adoption of revised inspection protocol (0%, 50%, 100%) • Mandatory monthly submission of Statement of Work Accomplishment (SWA) • Conduct of monthly LPMC and technical coordination meetings • Provision of logistical support (hauling equipment / "chariot")	Engineering Office, MPDC, Barangays, LPMC Members	Structured monitoring systems and simplified inspection stages improve efficiency, reduce resource consumption, and ensure timely tracking of project progress.
All Development and Infrastructure Projects (Current and Pipeline CY 2027 Projects)	Municipality of Can-avid	LGU Can-avid (Engineering, Planning, Accounting, DILG)	Planning and External Constraints	Project delays due to price escalation of construction materials and lack of advance planning for future projects; incomplete audit documents (MOVs).	Adjustment of cost estimates based on updated market prices • Early identification and preparation of CY 2027 priority projects from ELA and CDP • Preparation and consolidation of MOVs for LPMC Functionality Audit • Strengthened inter-office coordination	Engineering Office, MPDC, Accounting Office, DILG, LPMC	Advance planning and early preparation of documentary requirements minimize delays; proactive response to price escalation ensures continuity of project implementation.

Prepared by:

ENGR. ANGEL C. BALIBAG
MPDC/PMC Secretariat

Approved by:

HON. CERILO C. LEGUIN
LnB Pres./PMC Chairman

Noted by:

ALICIA L. TEVES
Municipal Mayor