

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)**  
**REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS**  
As of September 30, 2026 (Quarterly)

**PMC: CAN-AVID**

| Name of Project/ Program Components                                                                                                           | Location                                         | Implementing Agency | Funds Utilization | Physical Status (%) |         |          | Issues                                   | Source of Information        | Action Taken/ Recommendations         |
|-----------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|---------------------|-------------------|---------------------|---------|----------|------------------------------------------|------------------------------|---------------------------------------|
|                                                                                                                                               |                                                  |                     |                   | Target              | Actual  | Slippage |                                          |                              |                                       |
| Purchase and Delivery of Ten (10) units, three-wheeled garbage motor vehicles for solid waste management at Poblacion Can-avid, E. Samar      | Poblacion Can-avid, E. Samar                     | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Construction of Access Road from National Road (near Delmoro Res.) to Agricultural Area at Barangay 4 Poblacion, Can-avid, Eastern Samar      | Barangay 4 Poblacion, Can-avid, Eastern Samar    | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Rehabilitation and Improvement of Municipal Road/ Street along Julio Irasga Street Extension, Brgy. 8 & 9 Poblacion, Can-avid E. Samar        | Brgy. 8 & 9 Poblacion, Can-avid E. Samar         | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Construction of Access Road to Safe Evacuation from Storm Surge and Tsunami from Brgy. Rawis to Carolina                                      | from Brgy. Rawis to Carolina, Can-avid E. Samar  | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Expansion and Installation of Pipeline from Poblacion to Barangay Rawis for Level III water system at Barangay Rawis, Can-avid, Eastern Samar | Barangay Rawis, Can-avid, Eastern Samar          | LGU                 | 55.41%            | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Upgrading and Improvement of Drainage Canal Including Concreting of Road Shoulder                                                             | Barangay 04 Poblacion, Can-avid, Eastern Samar   | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Construction of Drainage Canal                                                                                                                | Barangay Camantang Can-avid Eastern Samar        | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Construction of Riverbank Protection along Riverbank                                                                                          | Barangay Camantang Can-avid Eastern Samar        | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Construction of Access Road with cross drainage of New Municipal Road at Sitio Malinao, Brgy. 7 Pob. Can-avid, E. Samar                       | Barangay 7 Poblacion, Can-avid, E. Samar         | LGU                 | 15.00%            | 50.00%              | 41.00%  | -9.00%   | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | SITE INSTRUCTION AND CLOSE MONITORING |
| Rehabilitation of New Municipal Street Cor National Road Brgy. 7 Pob. Can-avid, E. Samar                                                      | Barangay 7 Poblacion, Can-avid, E. Samar         | LGU                 | 0.00%             | 50.00%              | 41.06%  | -8.94%   | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | SITE INSTRUCTION AND CLOSE MONITORING |
| Rehabilitation of New Municipal Street Along New Municipal Street Near Smart Tower                                                            | Barangay 7 Poblacion, Can-avid, E. Samar         | LGU                 | 0.00%             | 50.00%              | 42.65%  | -7.35%   | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | SITE INSTRUCTION AND CLOSE MONITORING |
| Can-avid Level III waterworks Systems (Design & Build Scheme)                                                                                 | Can-avid E. Eastern Samar                        | LGU                 | 90.00%            | 100.00%             | 99.56%  | -0.44%   | YEARS DELAYED (UNDER LIQUADATED DAMAGES) | MUNICIPAL ENGINEERING OFFICE | CHARGE LIQUADATED DAMAGES             |
| Construction of Access Road and Box Culvert for the Relocation Site/area at Brgy. 5 Pob. Can-avid, Eastern Samar                              | Barangay 7 Poblacion, Can-avid, E. Samar         | LGU                 | 30.00%            | 75.00%              | 81.40%  | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Installation of Water System Level III at Public Market                                                                                       | Barangay 3 Poblacion, Can-avid, E. Samar         | LGU                 | 100.00%           | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |
| Repair of GSO, Storage Extension, DICT Office and Comfort Rooms                                                                               | Municipal Building, Brgy. 04, Can-avid, E. Samar | LGU                 | 0.00%             | 100.00%             | 100.00% | 0.00%    | No Issue                                 | MUNICIPAL ENGINEERING OFFICE | -                                     |

Submitted by:  
Designation/ Office:  
Date:

ENGR. ANGEL C. BALIBAG  
PMC Secretariat/MPDC  
25-Sep-26