

LOCAL PROJECT MONITORING AND EVALUATION SYSTEM (LPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026 (1st Quarter)

PMC: LGU - Libagon , So. Leyte


Name of Project / Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken / Recommendation
				Target	Actual	Slippage			
1. IMPROVEMENT OF MRF	TALISAY	LGU	100%	100%	100%	-8.2%	NONE	MEO	NONE
2. IMPROVEMENT OF WTP OFFICE	NAHULID	LGU	N/A	N/A	N/A	N/A	N/A	MEO	PROCUREMENT STAGE
3. CONSTRUCTION OF NEW INTAKE AND ADDITIONAL TRANSMISSION LINE OF LIBAGON WATER SYSTEM AT BRGY. NAHULID	NAHULID	LGU	N/A	N/A	N/A	N/A	N/A	MEO	PROCUREMENT STAGE
4. DEVELOPMENT OF UWAN- UWANAN GORGE	CAWAYAN	LGU	83.6%	83.6%	83.6%	0%	Materials delivery occasionally delayed or partial due to supplier limitations; full supply is eventually completed	TOURISM OFFICE	Coordinate with the supplier to establish a more reliable delivery schedule and ensure timely notification of potential delays.

5. CONSTRUCTION OF FLOOD CONTROL AT BRGY. BOGASONG	BOGASONG	LGU	17.4%	17.4%	17.4%	0%	ABSENCE OF PROJECT BILLBOARD/SIGNAGE AT THE PROJECT SITE DURING INSPECTION	PMC	The implementing office is advised to install the project billboard/signage immediately. If they fail to comply, the Project Monitoring Committee will issue a resolution requesting its installation
6. CONSTRUCTION OF FLOOD CONTROL AT BRGY. TIGBAO	TIGBAO	LGU	N/A	N/A	N/A	N/A	N/A	MEO	NOT YET STARTED
7. IMPROVEMENT OF CANONG DINDAY STAGE (INCLUDES CR)	JUBAS	LGU	N/A	N/A	N/A	N/A	N/A	MEO	NOT YET STARTED
8. CONSTRUCTION OF LOCAL ACCESS ROAD AT BRGY. GAKAT	GAKAT	LGU	N/A	N/A	N/A	N/A	N/A	MEO	NOT YET STARTED
9. CONSTRUCTION OF LOCAL ACCESS ROAD AT BRGY BOGASONG	BOGASONG	LGU	N/A	N/A	N/A	N/A	N/A	MEO	NOT YET STARTED

Submitted by:

Designation/Office:

Date:


MA. NATIVIDAD B. CASTAÑARES
 MPDC/ PMC Secretariat

Noted by:


OLIVER E. RANQUE
 Municipal Mayor