



LOCAL PROJECT MONITORING COMMITTEE (LPMC)

Minutes of the Local Project Monitoring Committee (LPMC) feedback meeting held at Municipal Planning & Development Office, LGU-Liloan, Southern Leyte on June 8, 2026 at 2:00 o'clock in the afternoon.

PRESENT	Manuel B. Uy-Oco Jr.	-	LPMC Chairman, LnB Pres.
	Anne Marie C. Serdan	-	MGDH, HRMDO
	Hermenia C. Cerdeña	-	MPDC, LPMC Head Secretariat
	Michael B. Uy-Oco	-	MDRRMO
	Mary Jane C. Manatad	-	CSO, MAWOSA Pres.
	Mila C. Reyes	-	CSO, Bisig ng Kababaihan Rep.
	Argie H. Aguilar	-	Administrative Aide, MBO Staff
	Jay V. Lagunoy	-	Administrative Aide, DILG Staff
	Aneden P. Castro	-	LDRRMO-1, MEO Staff
	Renzel S. Mercado	-	Administrative Aide, LPMC Secretariat
	Jude Muriel L. Bonite	-	Administrative Aide, MPDO Staff

After the inspection was conducted, the LPMC immediately convened for a feedback meeting. The meeting commenced with a prayer led by Mrs. Hermenia C. Cerdeña.

AGENDA:

1. Project Feedbacking
 - Water Drilling at Sitio Kauswagan, Brgy. Himay-angan, Liloan So. Leyte

Project Details:

- **Project Name:** Water Drilling at Sitio Kauswagan, Brgy. Himay-angan
- **Location:** Sitio Kauswagan, Brgy. Himay-angan, Liloan, Southern Leyte
- **Total Project Cost:** Php 900,000.00
- **Contract Amount:** Php 853,336.27
- **Funding Source:** 2025 Capital Outlay of MEO
- **Actual Start Date:** January 28, 2026
- **Completion Date:** February 26, 2026
- **Project Duration:** 30 Calendar Days
- **Current Status:** 100% completion
- **Issues:** No issues were seen



Republic of the Philippines
Province of Southern Leyte

Municipality of Liloan



LOCAL PROJECT MONITORING COMMITTEE (LPMC)

Project Details:

- **Project Name:** Fabrication and Installation of Road Sign
- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 300,000.00
- **Contract Amount:** Php 288,944.30
- **Funding Source:** 2026 Capital Outlay of MEO
- **Project Duration:** 25 Calendar Days
- **Current Status:** 100% completion
- **Issues:** Wrong Placement of some Signage

DISCUSSION:

- Hon. Manuel B. Uy-Oco suggested to inform the implementing office to re position some signages in order to correct the placement.
- Engr. Renzel S. Mercado reported the projects to be implemented for the next quarter.

ADJOURNMENT

With no further matters to discuss, Mr. Jude Muriel L. Bonite moved for adjournment, seconded by Engr. Renzel S. Mercado. The meeting was adjourned at 3:25 PM.

I HEREBY CERTIFY to the correctness of the foregoing minutes.

Prepared by:

RENZEL S. MERCADO

Administrative Aide I / LPMC Secretariat

Reviewed by:

HERMENIA C. CERDENA

MPDC / Head Secretariat

Approved by:

MANUEL B. UY OCO, JR

LnB Pres./ LPMC Chairman