



Republic of the Philippines
Province of Southern Leyte

Municipality of Liloan



LOCAL PROJECT MONITORING COMMITTEE (LPMC)

Minutes of the Local Project Monitoring Committee (LPMC) feedback meeting held at Municipal Planning & Development Office, LGU-Liloan, Southern Leyte on September 7, 2026 at 2:00 o'clock in the afternoon.

PRESENT	Manuel B. Uy-Oco Jr.	-	LPMC Chairman, LnB Pres.
	Anne Marie C. Serdan	-	MGDH, HRMDO
	Hermenia C. Cerdeña	-	MPDC, LPMC Head Secretariat
	Mary Mher M. Santizas	-	Statistician I, LPMC Secretariat
	Mary Jane C. Manatad	-	CSO, MAWOSA Pres.
	Mila C. Reyes	-	CSO, Bisig ng Kababaihan Rep.
	Argie H. Aguilar	-	Administrative Aide, MBO Staff
	Jay V. Lagunoy	-	Administrative Aide, DILG Staff
	Aneden P. Castro	-	LDRRMO-1, MEO Staff
	Carl Anthony O. Merca	-	Administrative Aide, MEO Staff
	Renzel S. Mercado	-	Administrative Aide, LPMC Secretariat
	Jude Muriel L. Bonite	-	Administrative Aide, MPDO Staff

After the inspection was conducted, the LPMC immediately convened for a feedback meeting. The meeting commenced with a prayer led by Mrs. Mila C. Reyes.

AGENDA:

1. Project Feedbacking

Project Details:

- **Project Name:** Improvement of Water System (Bagaulin Diversion Water Source)
- **Location:** Brgy. San Isidro, Liloan, Southern Leyte
- **Total Project Cost:** Php 3,000,000.00
- **Contract Amount:** Php 2,998,983.61
- **Funding Source:** 20% Development Fund
- **Actual Start Date:** August 27, 2026
- **Completion Date:** October 27, 2026
- **Project Duration:** 60 Calendar Days
- **Current Status:** 70% completion
- **Issues:** No issues were seen

Project Details:

- **Project Name:** Improvement of Multi-Purpose Building II
- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 700,000.00
- **Contract Amount:** Php 699,070.29
- **Funding Source:** 20% Development Fund
- **Project Duration:** 38 Calendar Days
- **Current Status:** 50% completion
- **Issues:** Delayed Project

Project Details:

- **Project Name:** Rehabilitation of Municipal Boulevard (Shoreline Protection, Public CR, and Concrete Planter)



LOCAL PROJECT MONITORING COMMITTEE (LPMC)

- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 3,600,000.00
- **Contract Amount:** Php 3,523,760.84
- **Funding Source:** 20% Development Fund
- **Project Duration:** 90 Calendar Days
- **Current Status:** 70% completion
- **Issues:** None

Project Details:

- **Project Name:** Completion of Outpatient Department (OPD) of Liloan Community Hospital
- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 3,000,000.00
- **Contract Amount:** Php 2,938,675.88
- **Funding Source:** 20% Development Fund
- **Project Duration:** 103 Calendar Days
- **Current Status:** 20% completion
- **Issues:** No proper PPEs observed on-site

Project Details:

- **Project Name:** Improvement of Water System (Additional Distribution Lines for Fatima Water System Source)
- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 800,000.00
- **Contract Amount:** Php 732,975.92
- **Funding Source:** 20% Development Fund
- **Project Duration:** 45 Calendar Days
- **Current Status:** 50% completion
- **Issues:** None

Project Details:

- **Project Name:** Supply and Installation of Physical Fitness Equipment
- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 1,000,000.00
- **Contract Amount:** Php 964,089.00
- **Funding Source:** NTA
- **Project Duration:** 60 Calendar Days
- **Current Status:** 100% completion
- **Issues:** None

Project Details:

- **Project Name:** Construction of Concrete Drainage at Agoncillo Street, Poblacion, Liloan, Southern Leyte
- **Location:** Brgy. Poblacion, Liloan, Southern Leyte
- **Total Project Cost:** Php 900,000.00
- **Contract Amount:** Php 831,194.41
- **Funding Source:** 20% Development Fund
- **Project Duration:** 49 Calendar Days
- **Current Status:** 80% completion
- **Issues:** Part of the canal is having a small width and shallow depth



Republic of the Philippines
Province of Southern Leyte

Municipality of Liloan



LOCAL PROJECT MONITORING COMMITTEE (LPMC)

DISCUSSION:


- Engr. Renzel S. Mercado reported about the inspected water system at bagaulin source.
- Mrs. Mary Mher M. Santizas discussed the remaining project inspected. The committee discussed the on-going and feedback about the constructed project.
- Hon. Manuel B. Uy-Oco suggested to put significant signages on the usage of each equipment installed in the physical fitness area.

ADJOURNMENT

With no further matters to discuss, Mr. Jude Muriel L. Bonite moved for adjournment, seconded by Engr. Renzel S. Mercado. The meeting was adjourned at 3:30 PM.


I HEREBY CERTIFY to the correctness of the foregoing minutes.

Prepared by:


RENZEL S. MERCADO


Administrative Aide I/ LPMC Secretariat

Reviewed by:


HERMENIA C. CERDENA

MPDC/ Head Secretariat

Approved by:


MANUEL B. UY OCO, JR

LnB Pres./ LPMC Chairman