

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 25, 2026 (3rd Quarter)

PMC:

LGU- PINTUYAN

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendation
				Target	Actual	Slippage			
ESTABLISHMENT OF TESDA MUNICIPAL TESTING CENTER	Brgy. Son-ok II	LGU- Pintuyan	92.53%	100.00%	0%		Delay of work due to delay of arrival of construction materials due to load limit of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte	MEO DPWH 2nd District	We recommend the Municipal Engineer to gather information with regards to the load limitation of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte. In addition, imposition of work suspension due to this crisis must be adhere so as to avoid negative slippage
CONCRETING OF PINTUYAN BOULEVARD	Brgy. Pob. Ubos	LGU- Pintuyan	90.00%	100.00%	90%				
CONSTRUCTION OF PINTUYAN INTEGRATED TRANSPORT TERMINAL	Brgy. Ponod	LGU- Pintuyan	0.00%	0.00%	0%	n/a	Still at POW preparation	Municipal Engineer	ME committed to complete the POW and be duly posted to Philgeps by the end of September 30, 2026

Submitted by: : ENGR. JOSEPH Q. BERINGUEL
 Designation/ Office : MPDO- Designate/ PMC Secretariat
 Date : 25-Sep-26