


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September, 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Design & Build for the Construction of Municipal Hall Building cum Evacuation Center	Municipality of Saint Bernard, Southern Leyte	04/19/2024	03/31/2026	General Public Services	Others	N/A	146,949,942.76	147,000,000.00	147,000,000.00	146,949,942.76	132,255,038.50	100%	90%	100.00%	98.62%	-1.38%	80	3	Project on-going. Previous End Date: 02/23/2025; 07/15/2025; 10/30/2025; 12/31/2025; Project behind schedule, subject for liquidated damages.
Rehabilitation / Improvement of Level III Water System Phase II	Municipality of Saint Bernard, Southern Leyte	09/20/2025	07/20/2026	Social Services	LFP	N/A	4,949,997.78	5,000,000.00	5,000,000.00	4,949,997.78		100%	0%	100.00%	100.00%	0.00%	20	1	Temporary work suspension date: 11/03/2025; work resumption date: 03/09/2026; project duration extended; project completed.
Construction/Improvement of Elementary School Building Phase III	Municipality of Saint Bernard, Southern Leyte	05/27/2026	08/06/2026	Social Services	Local Development Fund	N/A	997,918.43	1,000,000.00	1,000,000.00	997,918.43	997,918.43	100%	100%	95.43%	100.00%	4.57%	13	0	Previous End Date: 08/09/2026; Project completed.
Upgrading/Concreting of Local Access Road	Municipality of Saint Bernard, Southern Leyte	07/02/2026	08/17/2026	Social Services	Local Development Fund	N/A	1,498,570.11	1,500,000.00	1,500,000.00	1,498,570.11	1,355,977.02	100%	90%	67.52%	100.00%	32.48%	15	1	Previous End Date: 08/30/2026; Project completed.

Prepared by:
Designation/Office:
Date:



ENGR. CEILITO S. BULAGSAC
MPDC-Designate

Submitted by:
Designation/Office:
Date:


DANILO A. BACUS
LPMC Chairperson

Approved by:

Date:


JOCELYN L. BUNGCARAS
Municipal Mayor