

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of 2nd Quarter CY2026

PMC: MUNICIPALITY OF SAN RICARDO

Name of Project/ Program Components	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken/ Recommendations
Construction of ECCD at Barangay Inolinan Funding Source: GAA 2025 Project Schedule: Start Date: March 19, 2026 Finish: July 13, 2026	Barangay Inolinan	LGU SAN RICARDO- LCEO, MEO, MSWDO	17-Jun-26	Project successfully implemented as scheduled and no issues encountered.	None	Project is on-gouing as scheduled; continue regular monitoring and maintenance to sustain quality and usability of the project as intended.

Submitted by:
Designation/ Office:
Date:


ISIDRO L. MESIAS JR.

PMC Chairperson/PB Camang

June 29, 2026

Noted by: 
DR. FAMILYN S. DOMINGO

Agency Head, Municipal Mayor