

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of MARCH 2026(1ST Quarter)

PMC: SILAGO

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
COMPLETION OF THE REMAINING OF SILAGO YOLANDA PERMANENT HOUSING PROJECT.	POB.DIST.2	MEO	NHA	100%	60% Accomplished /on-going construction		NO ISSUE	PMC	
TUNNEL VENT POULTRY (Building 2)	PUNTANA	MEO	LBP	100%	60% Accomplished /on-going construction		NO ISSUE	PMC	
CONSTRUCTION OF WHALE BONE MUSEUM	POB.DIST.1	MEO		100%	30% Accomplished /on-going construction		NO ISSUE	PMC	
CONSTRUCTION OF NEW MUNICIPAL BUILDING	POB.DIST.1	MEO	DPWH	100%			NO ACTIVITY	PMC	Send a letter to the Implementing Agency inquiring about the exact date the project started.
CONSTRUCTION OF MULTI-PURPOSE AT SITIO LO-OK, MERCEDES	MERCEDES	MEO	20% Dev.	100%	65% Accomplished /on-going construction		NO ISSUE	PMC	
CONSTRUCTION OF NATIONAL CHILD DEVELOPMENT CENTER (NCD)	Pob. Dist 1	MEO	trust fund	100%	on-going site lay out for Building		no project billboard, lower elevation level of existing access road, no stock room for cons. materials	PMC	post the project billboard
CONSTRUCTION OF COMMERCIAL BUILDING 3 (PHASE1)			20% dev.		for implementation			PMC	

Submitted by:
Designation/ Office:
Date:




ENGR. EUTQUIO R. BELOY JR.

PMC Secretariat

Approved by:


HON. ALIPIO C. ALIPIO
PMC CHAIRPERSON

Noted by:


HON. LEMUEL P. HONOR
AGENCY HEAD

Note: This form was enhanced based on the existing RPMS form and Annual ODA Portfolio Review form Adopted in 2015.