

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of Month Year (Quarterly)

PMC: EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utuilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Improvement of Farm to Market Road, Salcedo, Eastern Samar	Portland Cement Concrete Pavement (PCCP)	9,988,780.54	0.00	5,339,003.20	9,979,822.97	0%	0%	52.00%	53.45%	0%	ON TIME	20	5	On-going
Construction of Multi-Purpose Building (Covered Court), Bench with roofing and repair of Stage, Matarinao, Salcedo, Eastern Samar	Multi-Purpose Building (Covered Court)	9979998.95	0.00	2,551,885.73	9,979,822.97	100%	100%	21.84%	25.57%	0%	ON TIME	25	5	On-going

Submitted by: ENGR. SIXTO A. LIMBAUAN, JR.
Designation/ Office PMC Chairperson
Date: _____

Noted by: RALPH VINCENT M. EVARDONE
Governor

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.