

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
 REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of June 2, 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of a Three (3) Storey Multi-Purpose Building	Palo, Leyte	Provincial Government of Leyte	41.07%	33.00%	35.00%	2.00%	1. Project Billboard is not updated to its current physical status 2. Provision of Ramp may not be compliant to the standard slope of 1:15 grade	Design, Scope, Technical Specifications	Current	PPMC	Informed PEO to strictly monitor compliance of issues and expedite completion of project.	Monitor physical progress of the project.	N	None
						0								

Submitted by:	 AGNES C. RAFON	Approved by:	 LOVELL AGNE M. YU-CASTRO
Designation/Office:	PPMC SECRETARIAT		PPMC Chairman
Date:		Date:	