



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026 (1st Quarter)

NORTHERN SAMAR PPMC

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Allen Municipal Wharf Project	Allen	PGNS-PEO	41.2	50.3	50.3	0	No safety signages installed at the site; Damaged project billboard; On-going backfilling	Performance of Contractor	Current	Field Monitoring	Concerns relayed to the Project Engineer	Follow-up compliance		
Construction of Evacuation Center - Brgy. Poblacion I, Pambujan	Pambujan	PGNS-PEO	30	25.97	25.97	0	Minor honeycombing observed in the column; steel bars are starting to corrode	Performance of Contractor	Current	Field Monitoring	Gave feedback to project engineer and the contractor	Follow-up if implemented		

Submitted by: 
Designation/Office: **Enr JAY KEENSON C. ACEBUCHE**
PPMC Head Secretariat/OIC-PPDC
Date:

Approved by: 
Date: **Mayor MARIA ANA G. ABALON**
PPMC Chairperson