

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March 2026 1st Quarter**

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction / Repair / Rehabilitation of Catbalogan Drainage System	Right-Of-Way (ROW) issues	Site Condition/Availability	Brgy. Canlapwas	City of Catbalogan	26-Feb-26	Implementing agency/contractor	The Provincial Engineering Office (PEO) completed the Right-of-Way (ROW) validation and parcellary survey within 30 days. The City Government of Catbalogan facilitated the negotiations and issued the required clearances within 60 days. The property owners submitted the required documents to the Office of the Provincial Legal Officer and processed the valuation and settlement within 60-90 days.
Road Widening of Artech Boulevard, Construction of Perimeter Fence and Other Improvement Works of Various Government Office Buildings, along Artech	Hardrock Excavation	Site Condition/Availability	Brgy. Guindapunan	City of Catbalogan	26-Feb-26	Implementing agency/contractor	The Provincial Engineering Office (PEO) continued excavation using revised methods and appropriate equipment (within 30 days). The geotechnical team continues to monitor rock conditions and provide guidance for the excavation. The City Government of Catbalogan issued necessary clearances and coordinate site access (within 15 days).

Submitted by:	YOLANDA T. TAN	Approved by:	SHARIE ANN T. TAN
Designation/Office:	PMC Chairman		Governor
Date:		Date:	