


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of 2nd Quarter, 2026

PMC: GENERAL MACARTHUR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
4. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy.Vigan	Brgy. Vigan	LGU		90.00%	88.00%	-2.00%	The project is Behind schedule	RPMS FORM 5	The project schedule was reviewed, critical activities were prioritized, and additional manpower and close monitoring were implemented to recover minor delays and bring the project back on schedule.
6. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Alang-Alang	Brgy. Alang-Alang	LGU		90.00%	78.86%	-11.14%	The project has been temporarily suspended due to unstable ground conditions that pose safety risks and may affect the structural integrity of the construction.	RPMS FORM 5	Work was suspended pending geotechnical assessment and implementation of ground stabilization measures to address the unstable ground conditions and ensure safe continuation of the project.
7. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy.Laurel	Brgy. Laurel	LGU		85.00%	70.00%	-15.00%	The project experienced delays due to the triple handling of construction materials, which affected site productivity and disrupted the construction schedule	RPMS FORM 5	Improved material logistics and site arrangement to reduce triple handling of materials and implemented close monitoring to recover the delay
Submitted by: Designation/ Office: Date:  JOSEITO IMAGO LPMC Chairperson June 22, 2026 Noted by:  HON. JOELD D. BALDO Agency Head									