

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
PROJECT INSPECTION REPORT
As of 2nd Quarter, 2026


PMC: GENERAL MACARTHUR

Name of Project/ Program Components	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken/ Recommendations
1. a. Renovation / Upgrading of RHU Phase 2	Brgy. 5	LGU	June 4, 2026	None	None	
4. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Vigan	Brgy. Vigan	LGU	June 18, 2026	Project is incurred a negative slippage	The project is behind schedule	The project schedule was reviewed, critical activities were prioritized, and additional manpower and close monitoring were implemented to recover minor delays and bring the project back on schedule.
5. a. REHABILITATION OF DRAINAGE CANAL W/ PAVEMENT (BRGY. 5 PAMBUJAN ST., MABINI ST., &	Brgy 5	LGU	June 4, 2026	None	None	
6. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Alang-Alang	Brgy. Alang-Alang	LGU	May 6, 2026	Project is incurred a negative slippage	The project has been temporarily suspended due to unstable ground conditions that pose safety risks and may affect the structural integrity of the construction.	Work was suspended pending geotechnical assessment and implementation of ground stabilization measures to address the unstable ground conditions and ensure safe continuation of the project.
7. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Laurel	Brgy. Laurel	LGU	May 6, 2026	Project is incurred a negative slippage	The project experienced delays due to the triple handling of construction materials, which affected site productivity and disrupted the construction schedule	Improved material logistics and site arrangement to reduce triple handling of materials and implemented close monitoring to recover the delay

Submitted by:
Designation/ Office:
Date:


JOSE LUIS AMAGO
LPMC Chairperson
June 22, 2026

Noted by:


HON. JOEL D. BALDO
Agency Head