

As of 3rd Quarter, 2026

[illegible]

5. a. CONSTRUCTION OF CANAL / DRAINAGE SYSTEM in Brgy. 05 Pob.		3,000,000.00						50.00%	53.00%	3.00%		15	Ongoing
b. LDRRMF FY 2026													
c. July-Oct. 2026													
6. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy.04		4,000,000.00						49.00%	50.00%	1.00%		16	Ongoing
b. LGSF-FALGU FY 2025													
c. Jan-May 2026													

Submitted by:

Designation/ Office:


Date:


JOSELITO AMAGO

LPMC Chairperson

10-Sep-26

Noted by:


HON. JOEL D. BALDO
Agency Head

Note: This form was enhanced based on the existing RPMS form and Annual ODA Portfolio Review form Adopted in 2015.