

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)

PROJECT INSPECTION REPORT

As of 3rd Quarter, 2026

 PMC: GENERAL MACARTHUR

Name of Project/ Program Components	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken/ Recommendations
3. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Vigan	Brgy. Vigan	LGU		Project is incurred a negative slippage	The project is Behind schedule	The project schedule was reviewed, critical activities were prioritized, and additional manpower and close monitoring were implemented to recover minor delays and bring the project back on schedule.
6. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Alang-Alang	Brgy. Alang-Alang	LGU		Project is incurred a negative slippage	The project has been temporarily suspended due to unstable ground conditions that pose safety risks and may affect the structural integrity of the construction.	Work was suspended pending geotechnical assessment and implementation of ground stabilization measures to address the unstable ground conditions and ensure safe continuation of the project.
7. a. CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER) in Brgy. Laurel	Brgy. Laurel	LGU		Project is incurred a negative slippage	The project experienced delays due to the triple handling of construction materials, which affected site productivity and disrupted the construction schedule	Improved material logistics and site arrangement to reduce triple handling of materials and implemented close monitoring to recover the delay

 Submitted by:
 Designation/ Office:
 Date:




JOSEITO AMAGO

LPMC Chairperson

10-Sep-26

Noted by:



HON. JOEL D. BALDO

Agency Head