

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of MARCH 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Road Concreting at Guimbaolbot Ave., Brgy. 9-A, Guiuan, Eastern Samar	MLGU	Februay 10, 2026	April 28, 2026	Social Services	Local Development Fund	MLGU	4,000,000.00					100%	0	100%	100%	0			
Constuction of Drainage System at San Francisco St., Brgy. 9-A, Guiuan, Eastern Samar	MLGU	Februay 10, 2026	May 10, 2026	Social Services	Local Development Fund	MLGU	4,000,000.00					100%	0	100%	100%	0			
Construction of Multi-Purpose Hall at Sulangan National High School, Brgy Sulangan, Guiuan, Eastern Samar	MLGU			Social Services	Local Development Fund	MLGU	5,000,000.00					100%	0			0			
Construction of Multi-Purpose Hall at Suluan Integrated School, brgy. Suluan, Guiuan, Eastern Samar	MLGU			Social Services	Local Development Fund	MLGU	5,000,000.00					100%	0			0			
Construction of Multi-Purpose Hall at Brgy. 04, Guiuan, Eastern Samar	MLGU			Social Services	Local Development Fund	MLGU	4,000,000.00					0%	0			0			

Submitted by:	 ARMANDO P. GAPATE	Approved by:	 CESARIO M. LABUTAP
Designation/Office:	LPMC Focal Person		LPMC Vice Chairperson
Date:		Date:	