

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
as of 2nd Quarter of 2026

PMC: MUNICIPALITY OF ALMERIA

(1) (a) Name of Project & its Components (b) Funding Source (c) Project Schedule	(2) Output Indicators	(3) Allocation As of Reporting Period	FINANCIAL STATUS (IN PHP M)			(7) Funding Support (%)	(8) Fund Utilization (%)	(9) Target to Date	(10) Actual Accomplishment to Date	(11) Slippage	(12) Performance	Employment Generated		(15) Remarks
			(4) Releases As of Reporting	(5) Obligations As of Reporting	(6) Disbursements As of Reporting							(13) (M)	(14) (F)	
A. Construction of Stage with CR B. Local Development Fund C. 04-14-2026	5qkm 2.50	500,000.00	0	0	0	0	0	06-06-2026	100.00%	0%		15		
A. Construction of Foot Road Phase II Brgy Pili B. Local Development Fund C. 04-20-2026	L = 187 m W = 1.50 m	1,000,000.00	0	0	0	0	0	05-19-2026	100.00%	0%		12		
A. Rehabilitation of Drainage Canal with cover in Sitio Ilijan Brgy Poblacion B. Local Development Fund C. 04-20-2026	L = 62.3 m W = 1.4 m	500,000.00	0	0	0	0	0	05-19-2026	100.00%	0%		12		

Submitted by: 
Designation/ Office: PMC Chairperson
Date: May 20, 2026

Noted by: 
MARIA B. SALE
Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.