

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of June 18, 2026 (2nd Quarter)

PMC: LLORENTE, EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
1 (a) Construction of Four (4) Storey Multi-Purpose Building (b) 20% DF (c) March 9, 2026	Structural Framing Works On-going							30%	10%	Material Supply issues			1	The Iran war was a major factor causing delays in timely completion.
2 (a) Improvement of School Building (b) 20% DF (c) June 16, 2026	Site Preparation							5%	1%				0	
3 (a) Construction of Barangay Road (b) 20% DF (c) April 27, 2026	Percentage of Road concreted completed							50%	30%				1	
4 (a) Rehabilitation/Repair of 5Day Care Centers (b) GAD (c) Ceiling Restored Tiling Completed	Toilets repaired and fuctional Interior walls repair and patched Ceiling Restored Tiling Completed								30%				2	

Submitted by:
Designation/ Office:
Date:


HON. MAGNO B. BORMATE
PMC Chairperson
18-Jun-26

Noted by:


CHRISTINE M. CARDONA
LCE

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.