

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM-SOLVING SESSION/FACILITATION MEETING CONDUCTED
As of September 3, 2026 (3rd Quarter)

Name of Project/Issues	Location	Implementing Agency	Date of PSS/ Facilitation Meeting	Concerned Agencies	Agreements Reached	Next Steps
Construction of Four (4) Storey Multi-Purpose Building Construction Delay	Barangay 12 Poblacion	Municipal Engineering Office	03-Sep-26	Municipal Engineering Office	The Engineer was directed to further expedite the implementation of the project and intensify the pace of construction activities, considering that only 30% physical accomplishment was recorded against the 90% target as of the date of monitoring	Constant Monitoring


Prepared by:


 JOEY A. TAN, EnP
 PMC Secretariat

Approved by:


 HON. MAGNO B. BORMATE
 PMC Chairperson

Noted by:


 CHRISTINE M. CARDONA
 LCE