

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM
KEY LESSONS LEARNED FROM ISSUES RESOLVED AT THE LPMC LEVEL
3rd Quarter 2026

Program/ Project Title	Project Location	Proponent/ Implementing Agency	Problem/Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entities/Key Actors and their Specific Assistance	Lessons Learned and Good Practices that could be Shared to the NPMC/Other PMCs**
			Nature	Details			
Construction of Four (4) Storey Multi-Purpose Building	Barangay 12 Poblacion	MEO	Construction Delay	Slow progress of construction works resulting of contractor's failure to meet the agreed work schedule	The Engineer was directed to further expedite the implementation of the project and intensify the pace of construction activities, considering that only 30% physical accomplishment was recorded against the 90% target as of the date of monitoring	Municipal Engineers Office, Municipal Planning & Development Office, Municipal Mayor	It is recommended that these contractors not be considered for future projects due to their failure to meet the required implementation schedule.

Prepared by:


JOEY A. TAN, EnP
 PMC Secretariat

Approved by:


HON. MAGNO B. BORMATE
 PMC Chairperson

Noted by:


CHRISTINE M. CARDONA
 LCE